EXTENSION OF TIME PROPOSAL

1	Name of work	Developmental works for providing Drinking water facility in Thanisandra ward no. 06.
2	Amount of Work Portion	25.00 lakhs
3	Estimated Cost	25.00 lakhs
4	Name of contractor	KRIDL
5	Agreement No.	253/ 30.03.2017
6	No. and date under which work order issued	253/ 30.03.2017
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	25-09-2017
9	Date of receipt of application in the sub division office	25-09-2017
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	279 days ~~120 days~~ & 25-09-2017
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site problem
22	Remarks of the EE with the daily rate of penalty proposed	Ext may be applied with penalty from 25-09-2017, to 30-06-18
23	Remarks of the CE with the daily rate of penalty proposed	Penalty Rs. 6750 =00.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bengalore-560092